

FREEMASONS' HALL OF SINGAPORE

PROGRESS REPORT OF A&A WORK : As of 29th October 2011

Architectural & Structural work

- 1) Installation of steel frames for aluminum diamond screen in progress
- 2) Installation of metal door frames to basement , 1st and 2nd storey.
- 3) Waterproof coating and cement / sand screed and floor and wall tiles to basement toilet and changing room completed.
- 4) Construction of electrical drop pit and layout of PVC pipes for electrical cables entry completed.
- 5) Plastering of brick walls to basement 1st and 2nd storey completed.
- 6) Casting concrete to link bridge at 1st storey completed.
- 7) Laying of wall and floor tiles to locker area and toilets at basement completed.
- 8) Cement and sand screed to basement completed.
- 9) Water proof coating and cement/sand screed floor and wall tiles to kitchen at 1st storey completed.
- 10) Brick wall to 3rd storey completed.
- 11) Plastering to brick walls and columns at 3rd storey in progress.
- 12) Rebar and casting of concrete to roof slab at link bridge completed.
- 13) Waterproof coating and cement/sand screed to basement completed.
- 14) Construction of MDF room completed.
- 15) Laying of PVC telecom incoming pipes and construction of telecom manhole completed.
- 16) Installation of aluminum frames for curtain walls at 1st storey completed.
- 17) Installation of aluminum frames for curtain walls at 2nd storey in progress.
- 18) Installation of ceiling frame at basement in progress.

M & E Work

- 1) Basement electrical wiring and cable tray and power points in progress.
- 2) ACMV works at basement , installation of fresh air ducting work in progress.
- 3) 1st storey plumbing and sanitary work in progress.
- 4) 2nd storey electrical wiring to lighting power in progress.
- 5) 2nd storey sanitary works in progress.
- 6) LT switch room installation of MSB completed.

For the period 29/09/11 to 05/10/11



Brickworks to 2nd storey completed.



Laying of metal sheets to Link Bridge at 1st storey in progress.

For the period 29/09/11 to 05/10/11



Formworks and rebars to roof beams and slabs at gridline 2A-6A/A-B in progress.



Plastering to 1st storey brick walls in progress.

For the period 06/10/11 to 12/10/11



Formworks and rebar to link bridge at 1st storey completed.



Casting of concrete to roof beams and slabs at gridline 2A-6A/A-B completed.

For the period 06/10/11 to 12/10/11



Laying of wall tiles to toilets / changing rooms at basement in progress.



Erection of steel beams to roof of Link Bridge in progress.

For the period 13/10/11 to 19/10/11



Water proofed coating to floor of Board room at basement completed.



Laying of brick walls at 3rd storey in progress.

MAIN CONTRACTOR : EXCLUSIVE DESIGN CONSTRUCTION PTE LTD

For the period 13/10/11 to 19/10/11



Rebar and formworks to link bridge roof completed.



Installation of aluminum frames for curtain walls at 1st storey in progress.

For the period 20/10/11 to 26/10/11



Formworks, rebar and casting of concrete to staircase S06 completed.



Base coat of cement / sand plastering to 3rd storey completed.

For the period 20/10/11 to 26/10/11



Installation of ceiling to basement in progress.



Formworks, rebar and casting of concrete to roof of link bridge completed.
