

Monthly Progress

February

Completed of TOP for Annex Building and already handed over.

Passenger lift was completed and operation started.

Roller blind had installed at the multipurpose room.

Self leveling screed had been completed at all the corridors and staircases.

EDC is carrying out the defects works (especially of poor workmanship such as putty, painting, cleanliness). Do not have major defects. Most of the minor defects were rectified.

Balance outstanding defects will be rectified by EDC.

EDC was started the demolishing work at conserved building on the 27th of Feb.

GDS also started the dismantle of existing air con services.



Vermiculite paint removed from I beam



Extruded concrete removed and repaired



Protruded I beam&steel plate removed



un even welding smooth& repaint completed



Roller blind was completed at Multi Room



Self leveling screed was completed all corridors and staircases



Demolishing of conserved building was started on 27th Feb

