

## Monthly Progress Report For July 2012

Laying of water proof membranes at roof slab was completed.

Dismantling of existing timber battens and relaying of clay tile at roof pitch in progress.

Installation of bracket for cat ladder in progress. Erection of light weight concrete wall for new changing room had completed. Removing of existing tiles and sanitary wares at 2<sup>nd</sup> STY toilet was completed.

ACMV & Electrical in progress with installation of duct, mounting of ceiling cassette, water pipe, running trunking, pulling wires etc... completed 50% of the work. Sanitary completed (horse reel, water pipe, concealing sanitary pipe at 2<sup>nd</sup> STY toilet) except installation of fittings.

Repairing of roof slab soffit was in progress, 35 % completed.

1<sup>st</sup> STY visitor centre slab casting completed by 26.07.12. Demolition of existing toilet has commence yet.

Preparation for timber flooring is in progress. Painting completed 80%. Tiling works at 1<sup>st</sup> STY toilet was completed. Fixing of sanitary fittings is in progress.

Modifying and laying of tiles at staircase- 04 (entrance to bar) has commence yet.

Store room slab casting completed at basement floor. Repairing of floor slab in progress. All M & E works 85% completed at basement. Erection of Ventilated wall completed except store room.

Lowering of existing slab in progress at 1<sup>st</sup> storey.

Applying of intumescent paint (2 hr fire rated) was completed at both side wings. Smoothing in progress.

Installation of roof and gutter completed at left wing and in progress at right wing.

Erection of steel members at vertical plat form lift canopy was completed. Welding in progress.

Painting in progress at both side of conserved building. Front façade is in progress with re-plastering.



Laying of water proof membranes completed.



Removing of timber battens and relaying of clay tiles in progress.



Protection during changing of clay tiles



Erection of light weight concrete wall at new changing room



Repairing of roof slab soffit in progress at 2 nd STY



Removing of existing tiles and concealing of sanitary pipes are in progress at 2<sup>nd</sup> STY toilet.



Visitor centre slab construction completed at 1<sup>st</sup> STY.



Tiling works completed at 1<sup>st</sup> STY toilet



2 hr fire rated intumescent paint completed at both side wings



Left wing completed with roof and gutter



Right wing in progress with installation of gutter & roof.



Erection of steel members completed at platform lift canopy



Painting in progress at left side of conserved building.



Painting in progress at right side of conserved building



Repairing of timber flooring in progress at 1<sup>st</sup> STY



Re-plastering in progress at car poach



Ventilated wall completed except store room. Painting completed at the soffit of 1<sup>st</sup> STY slab of basement.



Replacing with new timber battens in progress at pitch roof.



Smoothing of beams and column in progress at left wing



Roof completed at right wing



Relaying of clay tiles in progress at pitch roof.







