

Monthly Progress Report For June 2012

Topping up of opening at roof was completed.

Casting of 50mm granite chipping concrete was completed at roof top. Two third of work completed.

Existing ceiling of main temple room was completely demolished.

Erection of light weight concrete block wall at 2nd storey staircase lobby was completed. Providing a cat ladder for roof access is in progress.

ACMV & electrical in progress at 1st storey of conserved building. Painting in progress with completion of base coat. Plumbing and sanitary in progress at 1st storey toilet.

Ventilated wall in progress at basement .75% work done. ACMV & Electrical eighty percent completed.

Connection of water pipe and flow trap pipe in progress at basement.

Re-plastering in progress with final coat at both facades. Front facades in progress with second coat plastering. Drain work completed with connection to main drain at both side.

Construction of steel members at both side wings was completed. Providing 100*100 mm frame for M & E services is in progress. Applying of intumescent paint on columns and beams in progress at both wing.

Construction of plat form lift canopy is in progress with removing of existing column & hacking of existing wall and slab.



Existing opening was closed and a new opening formed for roof access.



Existing ceiling completely removing from main temple room.



Erection of light weight concrete block wall completed.



Light weight wall completed at 2nd STY stair lobby.



50mm thick granite chipping casting completed with insulation board.



Erection of Ventilated wall in progress at basement.



Partially completed ventilated wall with opening closed to form a celler.



Re-plastering of side facades completed with final coat. Both side wings steel structure completed.



Drain connection to main completed on both side.



Painting, ACMV, Electrical and plumbing in progress at 1st Storey