

## Monthly Progress Of March 2012

All most all the defects were done at the Annex building.

Demolition started at the conserved building on the date of 1.03.12. ACMV and Electrical start the dismantle and remove the existing services at the first story & basement.

Slab breaking for ST-04 completed. Tri-pit for structure study of footing was completed.

Dismantle of first layer of ceiling was completed at first story. Demolition of partition at first story and basement completed. Removing of paint and loose plaster are in progress at basement.

Roof top start to remove existing membrane & bituminous on the date of 6.0.12.

Demolition of both wing were completed and micro pile start at 16.03.12.

Vibration-meter and settlement marker were installed at the both side of conserved building before piling start. Micro pile completed 23.03.12. All together 8 nos of pile completed.

ACMV & Electrical completed the removing of existing services at first story and basement on the date of 30.03.12.

St-06 footing completed and laying of rebar for ground floor of left wing is in progress. Lean concrete for the pile cap at the right wing was completed.



Demolition of existing structure

ST-04 breaking slab and footing completed



Removing of existing membrane completed



Vibration-meter & settlement marker installed before piling



Asbestos ceiling expose after removing of 1<sup>st</sup> layer ceiling



Protection on the roof (cover with canvas)



Lean concreted at micropile cap at right wing



Removing of existing paint & loose plaster @basement



ST-06 footing completed & ground floor is in progress